COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF CULVERTS RAVINDRANAGARA 2ND MAIN IN SSD IN WARD NO.13.

2. Sanctioned Estimate No. & Dt : 78/10-11 26-11-2010

3. Head of Account which is Chargeable : DR-11-N.D.E-R-Co-004

4. Work Order No. & Dt : CE/SD/WO/180/11-12/26.3.4

5. Name of Contractor : THE TECHNICAL MANAGER, KRIDL (WEST)

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1805/13-14

8. Check measurement of the Asst. : M.B. No. 1805/13-14 Page No. 1804 15-418

Asst. Exe. Eng. / Exe. Eng : Page No. 18044 - 48

9. Name of the Office / Official incharge of the work : AEE (SSD)

10. a) Asst. Engineer : G. Nagabhushana, SH 'Rottage Construction'

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9-99.000	1092874=00 ~~9-95~~	~~0.05~~ 93874=00	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )